



ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	Nov-09								Nov-09								Nov-09						
				16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6		
				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S		
<b>RH Building Footprint</b>																										
1st Floor Plumbing Fixtures	A & R	10/8/2009	11/20/2009	X	X	X	X	X																		
Blinds/Roller Shades	Grunloh	10/19/2009	11/21/2009	X	X	X	X	X	X																	
Electrified Door Hardware/automatic door openers	Grunloh	9/8/2009	11/23/2009	X	X	X	X	X	X					X												
Fire Alarm Panel Pre-Functional Testing	Coleman	11/4/2009	11/18/2009	X	X	X																				
Finish Carpentry	Grunloh	9/11/2009	11/21/2009	X	X	X	X	X	X																	
Completion List	ALL	11/4/2009	on going	X	X	X	X	X	X					X	X	X										
Security Pre-Functional Testing	Stanley	11/9/2009	11/18/2009	X	X	X																				
Water TAB/Pre-Functional Checklists	A & R	11/2/2009	11/16/2009	X																						
Air TAB/Pre-Functional Checklists	A & R	11/16/2009	11/30/2009	X	X	X	X	X						X	X	X					X					
RFP 106/FD 38 Work	ASSCON	10/22/2009	11/18/2009	X	X	X																				
Carpet	Grunloh	11/11/2009	11/19/2009	X	X	X	X																			
Commissioning	UIUC	11/4/2009	12/11/2009	X	X	X	X	X						X	X	X										
Punchlists	ALL	11/23/2009	12/23/2009											X	X	X					X	X	X	X	X	
Group Bath Ventilation Grilles (FD #40)	A & R	11/19/2009	11/20/2009				X	X																		
FCU/DOA Grilles	A & R	11/12/2009	11/17/2009	X	X																					
Functional Testing Chilled Water/Steam/Hot Water	UIUC	11/17/2009	11/17/2009		X																					
Functional Testing Mech. Equ. Basement 2nd - 6th levels	UIUC	11/18/2009	11/19/2009			X	X																			
Functional Testing Fire Alarm/Fire Protection	UIUC	11/23/2009	11/23/2009											X												
Functional Testing Access Control/Automatic Entrances	UIUC	11/23/2009	11/23/2009											X												
Functional Testing Building Automation System (BAS)	UIUC	12/2/2009	12/2/2009																			X				
Functional Testing Mech. Equ. 1st floor/DOA-1/Exhaust Fans	UIUC	12/3/2009	12/3/2009																				X			
Functional Testing/Gregg Sacks Elevator Inspection	UIUC	12/1/2009	12/1/2009																			X				
Functional Testing Emergency Power and associated systems	UIUC	12/8/2009	12/8/2009																							
Functional Testing Power Distribution	UIUC	12/8/2009	12/8/2009																							
Functional Testing Plumbing Fixtures	UIUC	12/2/2009	12/2/2009																				X			
<b>MEP COORDINATION</b>																										
MEP Coordination Meetings	MEP Contractors	As Needed	As Needed																							
<b>PRE-INSTALLATION MEETINGS</b>																										
<b>LEED COORDINATION</b>																										
Seventeenth LEED Meeting	ALL	10/7/2009	10/7/2009																							
<b>SUBMITTAL SUBMISSIONS</b>																										
Contractor Submittal Process	ALL	4/21/2008A	7/31/2009																							
<b>OWNER TURNOVER</b>																										
Pre-Function to Commissioning Process	ALL	4/28/2009A	On Going																							
Testing & Balancing Program	ALL	10/19/2009	11/4/2009																							
Commissioning Process	ALL	10/4/2009	As Required																							
Completion List/Punch-List Process	ALL	10/27/2009	12/22/2009																							
Substantial Completion (BEFORE LEED Flush-Out)	ALL	12/23/2009	12/23/2009																							
LEED Flush-Out Process (65+ Calendar Days)	ALL	12/26/2008	3/8/2010																							
FINAL Completion (AFTER LEED Flush-Out)	ALL		3/9/2010																							