

ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	Jan-10							Jan-10							Jan-10									
				4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24			
				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S			
SITE																											
Tree Trimming @ Trailer Compound Area	Arborsmith	1/6/2010	1/8/2010			X	X	X																			
Clean Exterior Windows & Curtainwall Systems	Williams Bros.	???	???																								
SDRP BUILDING FOOTPRINT																											
Install Borrowed Lite Glazing	East Moline/WBCI	Fill-In	Work																								
Completion of Roof Punch-List	H-R/WBCI	Complete	???																								
Demobilize Basement Area	ALL	Complete	???																								
Install Side Grille Doorway By Elevator Shaft	Williams Bros.	???	???																								
Completion of Testing & Balancing the AHU Sysys.	King-Lar	RFP???	RFP???																								
Install Owner Furnished Pot Rack	J-L	Week of	1/18/09???																								
Install Interior Curtainwall by Monumental Stairway	East Moline/WBCI	1/4/2010	???																								
Install Interior Curtainwall @ Learning Commons	East Moline/WBCI	1/4/2010	???																								
Continue CITES Cable Install (1st Flr. then 2nd Flr.)	UIUC-CITES	1/4/2010	1/15/2010	X	X	X	X	X			X	X	X	X	X												
Install Wood Doors w/ Hardware	Williams Bros.	1/4/2010	1/11/2010	X	X	X	X	X			X																
MEP Punch-List Items for Gemini Ovens	MEP Contractors	1/4/2010	1/8/2010	X	X	X	X	X																			
MEP Completion of Cooler/Freezer Items	MEP Contractors	1/4/2010	1/8/2010	X	X	X	X	X																			
Complete Re-Assembly of Owner's Dishwasher	J-L	1/4/2010	1/6/2010	X	X	X																					
Complete QT Punch-List & Complete Blue Tile	In-Line/WBCI	1/4/2010	1/8/2010	X	X	X	X	X																			
Install Fin-Tube Covers Everywhere	A & R Mech.	1/4/2010	1/15/2010	X	X	X	X	X			X	X	X	X	X												
Install Semi-Circle Carpet @ First Floor	Tile Spec./WBCI	1/4/2010	1/8/2010	X	X	X	X	X																			
Perform Pseudo-Final Clean Prep. For Punch-List	Williams Bros.	1/4/2010	1/15/2010	X	X	X	X	X			X	X	X	X	X												
Install Smoke Shield @ Underside of 2nd Flr. Deck	East Moline/WBCI	1/4/2010	1/8/2010	X	X	X	X	X																			
Complete Concrete Sealing of Basement Floors	Williams Bros.	1/4/2010	1/15/2010	X	X	X	X	X			X	X	X	X	X												
Install Base @ Learning Commons & Package Area	Tile Spec./WBCI	1/4/2010	1/8/2010	X	X	X	X	X																			
Install Ramp Carpet @ First Floor	Tile Spec./WBCI	1/6/2010	1/8/2010			X	X	X																			
MEP Connect to Owner's Traycon Dish Wash Equip.	J-L	1/7/2010	1/15/2010			X	X	X			X	X	X	X	X												
Perform Elevator Inspections of Both Cars	Williams Bros.	1/7/2010	1/8/2010				X	X																			
MEP Connections to Transferred Kitchen Equipment	A & R Mech.	1/7/2010	1/15/2010				X	X			X	X	X	X	X												
Install Concealed Vertical Rods @ South Side Doors	East Moline/WBCI	1/11/2010	1/15/2010								X	X	X	X	X												
Start Formal Kitchen Equipment Punch-List Process	RICCA	Week of	1/11/2010								X	X	X	X	X												
Start Formal Punch-List Process	Nagle Hartray	Week of	1/11/2010								?	?	?	?	?			X	X	X	X	X					
Re-Do Second Floor Carpet @ Far Sec. Flr. Rooms	Tile Spec./WBCI	1/19/2010	1/22/2010															X	X	X	X	X					
LEED COORDINATION																											
Twenty-Third LEED Meeting	ALL	1/5/2010	1/5/2010		X																						
OWNER TURNOVER																											
Pre-Function to Commissioning Process	ALL	11/30/2009	1/8/2010	X	X	X	X	X																			
Commissioning Complete	ALL		1/29/2010	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
Substantial Completion (incl. of LEED Flush-Out)	ALL		3/17/2010																								