

ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	Jan-10							Jan-10							Jan-10						
				11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S
SITE																								
Paint @ Loading Dock Caulk Jointing	Associated	This	Week			?	?	?																
Clean Exterior Windows & Curtainwall Systems	Williams Bros.	???	???																					
SDRP BUILDING FOOTPRINT																								
Install Borrowed Lite Glazing	East Moline/WBCI	Complete	This Week																					
Install Interior Curtainwall by Monumental Stairway	East Moline/WBCI	Complete	This Week																					
Install Interior Curtainwall @ Learning Commons	East Moline/WBCI	Complete	This Week																					
Completion of Roof Punch-List	H-R/WBCI	Complete	???																					
Demobilize Basement Area	ALL	Complete	???																					
Install Side Grille Doorway By Elevator Shaft	Williams Bros.	???	???																					
Completion of Testing & Balancing the AHU Sysys.	King-Lar	RFP???	RFP???																					
Install Owner Furnished Pot Rack	J-L	Week of	1/18/10???								?	?	?	?	?									
Continue CITES Cable Install (1st Flr. then 2nd Flr.)	UIUC-CITES	1/11/2010	1/29/2010	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Install Wood Doors w/ Hardware	Williams Bros.	1/11/2010	1/12/2010	X	X																			
MEP Punch-List Items for Gemini Ovens	MEP Contractors	1/11/2010	1/15/2010	X	X	X	X	X																
MEP Completion of Cooler/Freezer Items	MEP Contractors	1/11/2010	1/12/2010	X	X																			
Complete QT Punch-List & Complete Blue Tile	In-Line/WBCI	1/11/2010	1/14/2010	X	X	X	X																	
Perform Pseudo-Final Clean Prep. For Punch-List	Williams Bros.	1/11/2010	1/16/2010	X	X	X	X	X	X															
Install Smoke Shield @ Underside of 2nd Flr. Deck	East Moline/WBCI	1/11/2010	1/15/2010	X	X	X	X	X																
Complete Concrete Sealing of Basement Floors	Williams Bros.	1/11/2010	1/15/2010	X	X	X	X	X																
Install Base @ Learning Commons & Package Area	Tile Spec./WBCI	???	???																					
MEP Connect to Owner's Traycon Dish Wash Equip.	J-L	1/11/2010	1/15/2010	X	X	X	X	X																
MEP Connections to Transferred Kitchen Equipment	A & R Mech.	1/11/2010	1/15/2010	X	X	X	X	X																
Continue w/ Ongoing Kitchen Completion List Items	J-L	1/11/2010	1/22/2010	X	X	X	X	X			X	X	X	X	X									
Install Concealed Vertical Rods @ South Side Doors	East Moline/WBCI	1/12/2010	1/15/2010		X	X	X	X																
Start Formal Kitchen Equipment Punch-List Process	RICCA	1/12/2010	1/13/2010		X	X																		
Install Fin-Tube Covers Everywhere	A & R Mech.	1/13/2010	1/16/2010			X	X	X	X															
Conduct Prefunctional Start-Up of Plumbing Fixtures	A & R Mech.	1/18/2010	1/22/2010								X	X	X	X	X									
Start Formal Punch-List Process	Nagle Hartray	1/18/2010	1/19/2010								X	X												
Re-Do Second Floor Carpet @ Far Sec. Flr. Rooms	Tile Spec./WBCI	1/19/2010	1/22/2010									X	X	X	X									
Perform Re-Inspection of Elevator System	Williams Bros.	1/28/2010	1/29/2010																		X	X		
LEED COORDINATION																								
Twenty-Fourth LEED Meeting	ALL	2/2/2010	2/2/2010																					
OWNER TURNOVER																								
Pre-Function to Commissioning Process	ALL	11/30/2009	1/15/2010	X	X	X	X	X																
Commissioning Complete	ALL		1/29/2010	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Owner Training Complete	ALL		2/26/2010																					
Substantial Completion (incl. of LEED Flush-Out)	ALL		3/17/2010																					