



ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	May-10							May-10							May-10						
				3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
SITE				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S
Perform Owner Asbestos Abatement @ Gregory	UIUC-F&S	Ongoing	Ongoing																					
Move Furnishings from OLD to NEW CM Trailer	UIUC-Housing	5/3/2010	5/6/2010	X	X	X	X																	
Sample Liquid Contents @ Sump Basins	Robinette Demo.	5/4/2010	5/4/2010		X																			
<b>UNIVERSITY of ILLINOIS FINALS WEEK</b>	<b>STUDENTS</b>	<b>5/7/2010</b>	<b>5/15/2010</b>					<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>	<b>F</b>								
Remove Existing Trailer Compound Fencing	Williams Bros.	5/10/2010	5/11/2010								X	X												
Turner Construction to Relocate to Clark Hall	TCCo	5/10/2010	5/10/2010								X													
Shutdown Power & Tele./Data to OLD CM Trailer	UIUC-F&S	5/10/2010	5/11/2010								X	X												
Disconnect San. & Dom. Water to OLD CM Trailer	UIUC-F&S	5/10/2010	5/11/2010								X	X												
OLD CM Office Trailer Removal/De-Mobilize	UIUC-F&S	5/12/2010	5/14/2010										X	X	X									
Owner Demobilization of Gregory Dining Hall	UIUC-Housing	5/15/2010	5/21/2010													X	X	X	X	X	X	X	X	
Owner Demobilization of Peabody Dining Hall	UIUC-Housing	5/15/2010	5/28/2010													X	X	X	X	X	X	X	X	
Resume & Complete Tree Extraction/Removals	Robinette Demo.	5/16/2010	5/16/2010														X							
Owner Move-Out of Gregory Dining Hall	UIUC-Housing	5/16/2010	5/21/2010													X	X	X	X	X	X	X		
Owner Move-Out of Peabody Dining Hall	UIUC-Housing	5/16/2010	5/28/2010													X	X	X	X	X	X	X	X	
Owner Shutdown of Steam/Condensate @ Both DHs	UIUC-F&S	5/17/2010	5/17/2010													X								
Owner-Ameren Shut-Off Gas Service @ Both DHs	UIUC-F&S	5/17/2010	5/17/2010													X								
Owner Reclaim/Disposal of Grease @ Both Basins	UIUC-Housing	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Owner Reclaim/Disposal of Freon @ Both Facilities	UIUC-F&S	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Potential Disposal of Sanitary & Storm Basins	???	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Remove Site Light Poles Per Drawing A041	DD-Glesco	5/17/2010	5/18/2010													X								
Disconnect & Cap @ North-South Water Lines	Davis-Houk	5/17/2010?	5/21/2010													X	X	X	X	X	X	X		
Demolish/Cut/Add Blind Flange @ Site CHW	A & R Services	5/17/2010	5/22/2010													X	X	X	X	X	X	X	X	
Demolish & Upgrade @ Steam Vaults #85 & 81	A & R Services	5/17/2010	5/29/2010													X	X	X	X	X	X	X	X	
Install Portable Fencing and Gates	Robinette Demo.	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Reclaim/Disposal of Elevator Fluids @ Both Buildings	Robinette Demo.	???	???													X	X	X	X	X	X	X		
Removal of ACT & Grid @ Basement Lobby Areas	Robinette Demo.	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Perform Selective Demo. for Asbestos @ Gregory	Robinette Demo.	5/17/2010	5/29/2010?													X	X	X	X	X	X	X	X	
Perform Sel. Owner Asbestos Abatement @ Gregory	UIUC-F&S	5/17/2010	5/29/2010													X	X	X	X	X	X	X	X	
Perfrom Asbestos Abatement @ Gregory Tunnels	UIUC-F&S	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Perform Selective Demo. for Asbestos @ Peabody	Robinette Demo.	5/17/2010	6/11/2010?													X	X	X	X	X	X	X	X	
Perform Sel. Owner Asbestos Abatement @ Peabody	UIUC-F&S	5/17/2010	6/11/2010													X	X	X	X	X	X	X	X	
Perform Asbestos Abatement @ Peabody Tunnels	UIUC-F&S	5/17/2010	5/21/2010													X	X	X	X	X	X	X		
Perform Owner Steam/Condensate Pipe Removal	UIUC-F&S	5/18/2010	5/26/2010													X	X	X	X	X	X	X	X	
Owner (UIUC-CITES) Term./Caps @ Gregory	UIUC-CITES	5/21/2010	5/21/2010																			X		
Removal of Flur. Light Bulbs & Ballasts @ Gregory	DD-Glesco	5/22/2010	5/29/2010																				X	X
Disconnect/Terminate/Cap ALL Feeds @ Gregory	ALL	5/22/2010	5/29/2010																				X	X
Site Utility Disconnects/Backfill/Compact @ Gregory	D-H/Robinette	5/22/2010	5/30/2010																				X	X
Construct Temporary Roadway @ West of Gregory	Robinette Demo.	5/22/2010	5/29/2010																				X	X
Install Sanitary, Water & Electric Per Early BP	PCUR-DUCE	5/24/2010	???																					
Relocate Ex. EM Generator @ Gregory Dining Hall	A & R/Glesco	5/24/2010	5/24/2010																					
Owner Outage/Shutdown of Elec. Serv. @ Gregory	UIUC-F&S	5/24/2010	5/25/2010																					
Power Shutdown @ Gregory Dining Hall	A & R/Glesco	5/24/2010	5/24/2010																					
Relocate Existing Generator to New Pad @ Gregory	PAUR-Glesco	5/24/2010	5/24/2010																					
Owner (UIUC-CITES) Term./Caps @ Peabody	UIUC-CITES	5/28/2010	5/28/2010																					



ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	May-10							May-10							May-10						
				3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S
Mass Demolition @ Gregory Dining Hall	Robinette Demo.	5/31/2010	7/9/2010																					
Removal of Flur. Light Bulbs & Ballasts @ Peabody	DD-Glesco	5/31/2010	6/11/2010																					
Disconnect/Terminate/Cap ALL Feeds @ Peabody	ALL	5/31/2010	6/11/2010																					
Site Utility Disconnects/Backfill/Compact @ Peabody	D-H/Robinette	5/31/2010	6/11/2010																					
Owner Outage/Shutdown of Elec. Serv. @ Peabody	UIUC-F&S	6/1/2010	6/3/2010																					
Power Shutdown @ Peabody Dining Hall	A & R/Glesco	6/1/2010	6/1/2010																					
Relocate Existing Generator to New Pad @ Peabody	PAUR-Glesco	6/1/2010	6/1/2010																					
Relocate Ex. EM Generator @ Peabody Dining Hall	A & R/Glesco	6/1/2010	6/1/2010																					
Mass Demolition @ Peabody Dining Hall	Robinette Demo.	6/21/2010?	8/6/2010																					
Re-Energize Power/Tele./Data to NEW Office Trailer	ALL	6/28/2010?	6/28/2010?																					
Relocate to & Occupy to NEW Office Trailer	TCCo	6/29/2010?	6/29/2010?																					
Install NEW 21-Inch Dia. Site Storm Sewer @ Plaza	Davis-Houk	7/9/2010	8/6/2010																					
Substantial Completion	ALL	8/7/2010	8/7/2010																					