

ACTIVITY	Contractor	Scheduled Start	Scheduled Completion	Jan-10							Jan-10							Jan-10								
				M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S		
<b>RH Building Footprint</b>																										
<b>Punchlist</b>																										
Punchlist issued by BLDD for 4th Floor	BLDD	12/4/2009A	12/4/2009A																							
Punchlist issued by BLDD for 3rd, 5th, 6th levels and Exterior	BLDD	12/10/09A	12/10/09A																							
Punchlist issued by BLDD for 2nd Floor	BLDD	12/15/09A	12/15/09A																							
Punchlist issued by BLDD for Basement	BLDD	12/17/09A	12/17/09A																							
Re-inspection of 3rd and 4th level Punchlist Items	BLDD	12/22/09A	12/22/09A																							
Punchlist performed by BLDD for both stair towers and 3rd floor connecting link	BLDD	12/30/09A	12/30/09A																							
Punchlist performed by BLDD for 1st floor	BLDD	12/30/09A	1/6/2010	X	X	X																				
Re-inspection of basement and 2nd level Punchlist Items	BLDD	1/6/2010	???			X																				
Re-inspection of stair towers and 3rd floor connecting link	BLDD	???	???																							
Re-inspection of 1st floor	BLDD	???	???																							
Re-inspection of 5th/6th levels and exterior	BLDD	???	???																							
<b>Commissioning Process</b>																										
Functional Testing Chilled Water/Steam/Hot Water	UIUC	11/17/2009A	11/17/2009A																							
Functional Testing Mech. Equ. Basement 2nd - 6th levels	UIUC	11/18/2009A	11/20/2009A																							
Functional Testing Fire Alarm/Fire Protection	UIUC	11/23/2009A	11/25/2009A																							
Functional Testing Plumbing Fixtures	UIUC	12/2/2009A	12/2/2009A																							
Functional Testing Mech. Equ. 1st floor/DOA-1/Exhaust Fans	UIUC	12/3/2009A	12/3/2009A																							
LEED Air Quality Preliminary Testing	A & R	12/8/2009A	12/8/2009A																							
Functional Testing Power Distribution and Lighting	UIUC	12/8/2009A	12/8/2009A																							
Functional Testing Access Control/Automatic Entrances	UIUC	12/9/2009A	12/9/2009A																							
Punchlist issued by BLDD for 3rd, 5th, 6th Levels and Exterior	BLDD	12/10/2009A	12/10/2009A																							
Functional Testing Emergency Power and associated systems	UIUC	12/10/2009A	12/10/2009A																							
Punchlist issued by BLDD for 2nd Level	BLDD	12/15/2009A	12/15/2009A																							
Functional Testing Building Automation System (BAS)	UIUC	12/17/2009A	12/17/2009A																							
Functional Testing of Coiling Door	UIUC	12/18/2009A	12/18/2009A																							
Functional Testing of Roller Shades	UIUC	12/18/2010A	12/18/2010A																							
LEED Air Quality Final Testing	A & R	12/29/2010A	12/29/2010A																							
Functional Testing/Gregg Sacks Elevator Inspection	UIUC	1/5/2010A	1/5/2010A		X																					
<b>Owner Training</b>																										
Owner Training	ALL	12/17/2009	1/19/2010	X	X	X	X	X							X	X	X	X	X					X	X	
Roller Shades Owner Training	UIUC	12/22/2010A	12/22/2010A																							
Coiling Door Owner Training	UIUC	12/29/2010A	12/29/2010A																							
Automatic Entrances Owner Training	Grunloh	???	???																							
Residential Transfer Lift Owner Training	Grunloh	1/7/2010	1/7/2010					X																		
Fire Alarm Owner Training	Coleman	1/6/2010	1/6/2010				X																			
Fire Suppression Owner Training	McDaniel	1/7/2010	1/7/2010				X																			
Elevator Owner Training	Grunloh	???	???																							
Hydronic Pumps, HVAC Water Treatment, Heat Exchanger, VFDs	A & R Heat	???	???																							
Controls/BAS	A & R Heat	1/13/2010	1/13/2010																							
Fan Coil Units, DOA-1, AC units	A & R Vent	1/13/2010	1/13/2010												X											
Electrical Equipment (Square D) Owner Training	Coleman	1/19/2010	1/19/2010												X											
Automatic Transfer Swithches	Coleman	12/22/2009	12/22/2009																							
Plumbing Equipment Owner Training	A & R Plumbing	12/17/2009	12/17/2009																							
<b>MEP COORDINATION</b>																										
MEP Coordination Meetings	MEP Contractors	As Needed	As Needed																							
<b>LEED COORDINATION</b>																										
December Monthly LEED Meeting	ALL	12/9/2009	12/9/2009																							
<b>SUBMITTAL SUBMISSIONS</b>																										
Contractor Submittal Process	ALL	4/21/2008A	12/23/2009																							
<b>OWNER TURNOVER</b>																										
Pre-Function to Commissioning Process	ALL	4/28/2009A	12/17/2009																							
Testing & Balancing Program	ALL	10/19/2009	ongoing	X	X	X	X	X						X	X	X	X									
Commissioning Process	ALL	10/4/2009	1/5/2010	X	X																					
Completion List/Punch-List Process	ALL	10/27/2009	1/29/2010	X	X	X	X	X						X	X	X	X	X					X	X	X	X
Substantial Completion (BEFORE LEED Flush-Out)	ALL	1/14/2010	1/14/2010	X	X	X	X	X						X	X	X	X									
LEED Flush-Out Process (65+ Calendar Days)	ALL	12/28/2009	3/8/2010	X	X	X	X	X						X	X	X	X									
FINAL Completion (AFTER LEED Flush-Out)	ALL		3/9/2010																							