



## Turner Construction - UIUC Residence Hall

### Equipment Matrix and Start up Schedule

Level	Room Number	Room Description	Tag	Description	Equip. Set	Ductwork	Piping	Electric	Plumbing	Control Wiring	Control Programming	Start up Date	A/E Witness	PreFunctional Tests	TAB	CX - Functional Tests	Training	Comments
0-LL	0005	Electrical Room	Switchgear	Switchgear	Yes	NA	NA	Yes	NA	NA	NA	4/28/09	5/20/09	Yes	NA	5/13/09	TBD	Need Functional Forms from UIUC
0-LL	0035	Laundry Room Basement	DX-1	Exhaust Fan	Yes	Yes	NA	Yes	NA	NA	NA	12/3/09	12/3/09	11/11/09	10/19/09 - 11/27/09	12/3/09	TBD	
0-LL	0011	Mech Room Basement	HWP-1	Hot Water Pump Package	Yes	NA	Yes	Yes	NA	Yes	Yes	9/3/09	9/3/09	9/3/09	10/19/09 - 11/16/09	11/17/09	TBD	
0-LL	0011	Mech Room Basement	VFD	HWP-1 VFD	Yes	NA	NA	Yes	NA	Yes	Yes	8/19/09	8/19/09	8/19/09	NA	11/17/09	TBD	
0-LL	0011	Mech Room Basement	HWP-2	Hot Water Pump Package	Yes	NA	Yes	Yes	NA	Yes	Yes	9/3/09	9/3/09	9/3/09	10/19/09 - 11/16/09	11/17/09	TBD	
0-LL	0011	Mech Room Basement	VFD	HWP-2 VFD	Yes	NA	NA	Yes	NA	Yes	Yes	8/19/09	8/19/09	8/19/09	NA	11/17/09	TBD	
0-LL	0011	Mech Room Basement	CR-3	Condensate Reciever Pump	Yes	NA	Yes	Yes	NA	Yes	Yes	9/3/09	9/3/09	9/3/09	10/19/09 - 11/16/09	11/17/09	TBD	
0-LL	0033	Study Room Basement	FCU-A/1	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
0-LL	0011	Mech. Room Basement	AHU-1/AC-A	Cooling Unit	Yes	Yes	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
0-LL	S0039	Basement Stairwell West	CUH-A/1	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	Yes	Yes	11/18/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
0-LL	S0001	Basement Stairwell East	CUH-A/2	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	Yes	Yes	11/18/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
0-LL	0046	Basement Elevator Room	AC-C/1	Water Cooled AC Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
0-LL	0013	Basement Network Room	AC-C/2	Water Cooled AC Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
0-LL	E0040	Elevator	Elevator	Elevator	Yes	NA	NA	Yes	NA	NA	NA	NA	12/1/09	12/1/09	NA	12/1/09	TBD	
0-LL	E0040	Elevator Pit	ESP-1	Elevator Sump Pump	Yes	NA	NA	Yes	Yes	Yes	Yes	7/16/09	7/16/09	9/14/09	NA	11/9/09	TBD	Need Functional Forms from UIUC
0-LL	0011	Mech. Room Basement	SE-1,2	Sewage Ejector Pump Package	Yes	NA	NA	Yes	Yes	Yes	Yes	7/16/09	7/16/09	9/14/09	NA	11/4/09	TBD	Need Functional Forms from UIUC
0-LL	0011	Mech. Room Basement	SP-1,2	Sump Pump package	Yes	NA	NA	Yes	Yes	Yes	Yes	7/16/09	7/16/09	9/14/09	NA	11/4/09	TBD	Need Functional Forms from UIUC
0-LL	0011	Mech. Room Basement	RP-1	Hot Water Return Pump	Yes	NA	NA	Yes	Yes	NA	NA	9/24/09	9/24/09	9/24/09	NA	11/4/09	TBD	
0-LL	0011	Mech. Room Basement	BP-1,2	Booster Pump Package	Yes	NA	NA	Yes	NA	Yes	Yes	7/16/09	7/16/09	NA	NA	11/4/09	TBD	
0-LL	0003	Basement	RHC-1	Reheat Coil	Yes	Yes	Yes	NA	NA	Yes	Yes	11/18/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
0-LL	0011	Basement	DWH-1	Water Heater	Yes	NA	Yes	Yes	Yes	NA	NA	9/24/09	9/24/09	9/24/09	NA	11/4/09	TBD	Need Functional Forms from UIUC
0-LL	0011	Mech. Room Basement	HX-1	Heat Exchangers	Yes	NA	Yes	NA	NA	NA	NA	9/3/09	9/3/09	10/13/09	NA	11/17/09	TBD	
0-LL	0011	Mech. Room Basement	ET-1	Expansion Tanks	Yes	NA	Yes	NA	NA	NA	NA	9/3/09	9/3/09	10/13/09	NA	11/17/09	TBD	
0-LL	0011	Mech. Room Basement	AS-1	Air Separators	Yes	NA	Yes	NA	NA	NA	NA	9/3/09	9/3/09	10/13/09	NA	11/17/09	TBD	
1	1000	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1001	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1002	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1003	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1004	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1005	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1006	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1007	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1008	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1009	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1010	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1011	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1012	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1013	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1014	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1015	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1016	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1017	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1018	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1019	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1020	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1021	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1022	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1024	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1026	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1027	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	V1040	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1039	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1039	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1039A	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	
1	1039A	Comp 1st Floor	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	12/3/09	TBD	

Level	Room Number	Room Description	Tag	Description	Equip. Set	Ductwork	Piping	Electric	Plumbing	Control Wiring	Control Programing	Start up Date	A/E Witness	PreFuctional Tests	TAB	CX - Functional Tests	Training	Comments
1	1039/1039A	Comp 1st Floor	BB-A	Hot Water Baseboard	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	Deleted	
1	V1033	1st Floor Exit S/E	CUH-B/2	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	12/3/09	12/3/09	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
1	V1040	1st Floor Exit N/W	CUH-C/1	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	Yes	Yes	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
1	C1040	1st Floor Exit W	CUH-C/2	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	Yes	Yes	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
1	1035	1st Floor Telecom	AC-B/1	Water Cooled AC Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	11/11/09	NA	12/3/09	TBD	
1	V1040	V1040	BB-A	Hot Water Baseboard	Yes	NA	Yes	Yes	NA	12/3/09	12/3/09	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
1	S1039	S1039	CUH-B/2	Cabinet Unit Heater	Yes	NA	Yes	Yes	NA	12/3/09	12/3/09	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
1	C1000	C1000 (3)	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	12/3/09	12/3/09	12/3/09	10/19/09 - 11/27/09	12/3/09	TBD	
2	2037	2nd Floor Study 2037	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2039	2nd Floor Study 2039	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2040	2nd Floor Lounge 2040 West	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2040	2nd Floor Lounge 2040 East	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2000	2000	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2002	2002	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2003	2003	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2004	2004	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2005	2005	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2006	1st Floor Telecom	AC-B	Water Cooled AC Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2007	2007	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2008	2008	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2009	2009	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2010	2010	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2011	2011	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2012	2012	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2013	2013	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2014	2014	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2015	2015	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2019	2019	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2020	2020	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2021	2021	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2022	2022	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2023	2023	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2024	2024	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2025	2025	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2026	2026	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2027	2027	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2029	2029	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2031	2031	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2032	2032	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2034	2034	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2036	2036	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	C2001	2nd Floor Hall N/E	FCU-B/1	Fan Coil Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
2	2001	Trash 2001	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
2	2037	Study 2037	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
2	2039	Study 2039	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
2	2040	Lounge 2040	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
3	3037	Study 3037	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3039	Study 3039	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3040	Lounge 3040 West	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3040	Lounge 3040 East	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3000	3000	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3002	3002	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3003	3003	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3004	3004	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3005	3005	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3006	Telecom 3006	AC-B	Fan Coil Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3007	3007	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3008	3008	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3009	3009	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	

Level	Room Number	Room Description	Tag	Description	Equip. Set	Ductwork	Piping	Electric	Plumbing	Control Wiring	Control Programing	Start up Date	A/E Witness	PreFuctional Tests	TAB	CX - Functional Tests	Training	Comments
3	3010	3010	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3011	3011	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3012	3012	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3013	3013	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3014	3014	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3015	3015	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3019	3019	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3020	3020	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3021	3021	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3022	3022	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3023	3023	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3024	3024	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3025	3025	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3026	3026	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3027	3027	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3029	3029	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3031	3031	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3032	3032	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3034	3034	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	3036	3036	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
3	C3000	Corridor 3000 (2)	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
3	3001	Trash 3001	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
3	3037	Study 3037	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
3	3039	Study 3039	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
3	3040	Lounge 3040	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	
4	4037	Study 4037	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4039	Study 4039	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4040	Lounge 4040 West	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4040	Lounge 4040 East	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	NA	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4000	4000	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4002	4002	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4003	4003	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4004	4004	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4005	4005	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4006	Telecom 4006	AC-B	Water Cooled AC Unit	Yes	NA	Yes	Yes	NA	NA	NA	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4007	4007	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4008	4008	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4009	4009	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4010	4010	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4011	4011	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4012	4012	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4013	4013	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4014	4014	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4015	4015	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4019	4019	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4020	4020	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4021	4021	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4022	4022	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4023	4023	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4024	4024	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4025	4025	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4026	4026	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4027	4027	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4029	4029	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4031	4031	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4032	4032	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4034	4034	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	4036	4036	FCU-A	Fan Coil Unit	Yes	NA	Yes	Yes	Yes	Yes	Yes	10/13/09	10/13/09	10/13/09	NA	11/18/09	TBD	
4	C4000	Corridor 4000	BB-A	Hot Water Baseboard	Yes	NA	Yes	NA	NA	Yes	Yes	11/16/09	11/18/09	11/16/09	10/19/09 - 11/16/09	11/18/09	TBD	

