Turner

Student Dining/Residential Programs Project

SDRP Contractor Coordination Meeting #95

Tuesday - January 5th, 2010

1. **LEED**
    a. **Remaining LEED Submittal – Certified Wood Documentation**
        i. **Waiting on Williams Brothers' to Complete.**

2. **Safety**

3. **Logistics/Housekeeping**
    a. **Owner Training**
    b. **Dishwasher Doors @ Gregory Food Service to be Cleaned**
        i. **Left @ Gregory Food Service Hall for Owner Cleaning**
    c. **Pot Rack Receipt – Week of January 18th, 2010**
    d. **Cleaning Product Information for the VCT Tile for UIUC-Housing**
    e. **Tree Trimming @ West End – This Week @ Parking Lot**

4. **Administration/Inspections**
    a. **General & Metropolitan Pump Response**
    b. **Water Balance Reports from A & R Mechanical???**
    c. **Completion of the Gemini Oven Punch-List (dated 12/18/20009)**
    d. **Completion of 'BSE's Plumbing' Field Observation Report #11**
    e. **Completion of 'BSE's Jeff Kemmer' Field Observation Report #12**
    f. **MEP RTU Re-Inspection @ Roof Level – Lacking Removal of Temp. Wires for Fire Alarm System @ RTUs #1 & 5**
    g. **Above Ceiling in Exposed Areas Along First Floor & Basement – TBD**
    h. **Above-Ceiling @ Re-Inspection of Room 2050.6 – Waiting on Junction Box Cover??? – TBD**

5. **"Hot" Items**
    a. **Commissioning Schedule Overview**
    b. **Shatterproof Lighting @ Kitchen Dining Areas – See E-Mail**
    c. **Ansul Nozzle Evaluation**
    d. **Testing & Balancing Report Issue w/ Pizza Oven**
    e. **Terrazzo Joint Status???**
    f. **Elevator Check-List Status w/ Glesco and/or Others???**
        i. **Inspection Occurring on Thursday-Friday**
    g. **Granite Countertop Issue – Extended Warranty Status???**
    h. **Trayless Design = Approx. $160,000.00**
    i. **Door Security Terminations (RFP #337 Work)**
        i. **Status for Needing Mr. Jim Vancil On-Site – Resolved???**

6. **RFPs to be Written**
    a. **Shatterproof Lamps**
    b. **Ansul Tie-In to Fire Alarm System**
    c. **Insulation @ Freezer Piping**
    d. **Added Power Supply PS-160 @ Loading Dock-to-Recycling Single Doorway**
    e. **Air Balancing Need with Volume Dampers @ Pizza Oven**
    f. **Ansul Adjustment RFP**
    g. **Back Splash @ Countertop Per RFI #629**
    h. **RFP for FRP @ Emporium Area???**

7. **Status of RFIs, ASIs & RFPs**
    a. **RFIs #622, 623, 624, 632, 633, 634, 635, 636 & 637**
    b. **ASI #81 (Addendum to ASI 58 - Project Record Documents, Section 01781) – Recently Released**
    c. **RFP #115 – (Traycon T & M) – Will Sit Idle Until Work is Complete**
    d. **RFP #302 – (Provide Alarms for Dampers in RTUs) – Pending PM Response**
    e. **RFP #326 – (Coordinate Locations of Power Supplies for Security Door Hardware) – Pending Contractor Completion (FD#143)**
    f. **RFP #333 – (Provide Safety Railings at East Elevator Hoistway) – Pending Contractor Completion (FD#145)**
    g. **RFP #334 – (Change Hardware for 3 Doors at South Side of Dining Areas) – Pending Contractor Completion (FD#147)**
    h. **RFP #339 – (Provide Drain Pan @ Elevator Machine Room) – Pending PM Response**
    i. **RFP #344 – (Provide Trench Drain at RH/Link Entrance) – Pending PM Response**
    j. **RFP #347 – (Provide Sealant @ Smoke Curtain Gaps) – Recently Released**
    k. **RFP #349 – (Control Panel to Emergency Circuit) – Recently Released**
    l. **RFP #350 – (Provide Drop Plate Adaptor for 4 Doors) – Recently Released**
    m. **RFP #351 – (Provide the Following Wiring Revision to the Elevator Controls) – Recently Released**
    n. **RFP #352 – (Modify Pizza Oven Exhausts at Roof) – Recently Released.**

8. **Field Directives**
    a. **Pending Wet Signature Approval Status:**
        i. **FD #138 – RFP #295 – Glesco – Pending Contractor Submission**
        ii. **FD #143 – RFP #326 – Glesco – Pending Contractor Submission**

iii. **FD #145 – RFP #333 – Associated – Pending Wet Signature Approval**
iv. **FD#149 – RFP #351 – Glesco – Pending Wet Signature Approval**

9. **Three-Week Look Ahead Schedule**

10. **Upcoming Meetings**
    a. **Twenty-Third LEED Meeting – January 5th, 2009 @ 9:00 AM**

11. **Outstanding List**
    a. **Attic Stock Lock-Up @ Basement Storage Room B**
        i. **Coordinate w/ Turner Construction w/ Transmittal**
        ii. **Storage Requirements – Two Pallets High**
    b. **Kitchen Hood Dent Repair**
    c. **Punch-List Review Status w/ Nagle Hartray's Latest Site Visits**
        i. **Quarry Tile @ Kitchen & Circle Servery Areas**